

HAITI ARISE MINISTRIES USA



CHURCH FUNDS REPORT ONE TIME REPORT FUNDS FROM JANUARY 4, 2011

HAITI ARISE MINISTRIES INC. (USA) SENT FUNDING IN 2010 THAT WAS CARRIED OVER INTO 2011. THESE FUNDS WERE TO GO SPECIFICALLY TOWARDS THE CONSTRUCTION OF THE NEW CHURCH. THE CURRENT CHURCH SHELTER WAS IN SERIOUS NEED OF REPAIR AND NEEDED TO BE REBUILT. THE FUNDS WENT TOWARD THE RECONSTRUCTION.



The original church shelter was getting quite dilapidated and not large enough to accommodate large activities.

Project Account Name: Haiti ARISE USA- Church Funds

Actual Date Started: The funds were originally wired January 5, 2010, \$9,970 US. The funds were transferred to January 4, 2011.

Status: Due to set backs in plans to construct the new church building, the funds were being held until construction could begin. In the meantime, the current church shelter was becoming severely dilapidated and needed to be rebuilt. Funds from the local church assembly were used to begin the project and these funds were used to complete it. The funds are almost completed. There is

Expected Date of Completion: December 31, 2011

Summary of Activity: The old church shelter was torn down and a new structure built with wood and plywood. In total the project cost \$20,000 US, of which the local congregation covered \$10,030 US. Their portion covered the purchase of plywood, tin roofing and feeding the workers. All the labor was given by church members.

BREAKDOWN OF THE \$9,970 US- CHURCH FUNDS

Proposal for Remaining Funds

Task	Total Cost	Notes
Lumber for posts	\$4,437.35	adding \$5498.22 for one more home
A-frame slats	\$4,323.10	wood for laying tin roofing
Electrical Supplies	\$1,209.55	for lighting and sound system
Total	\$9,970.00	

